UTILIZATION OF THE 20% COMPONENT OF THE IRA UTILIZATION CONTINUING-CY 2022 for the 4TH QUARTER, CY 2022

MUNICIPALITY: SAN FERNANDO, BUKIDNON

Γ					TARGET	PR	OJECT STATUS	NO. OF	
ı	PROGRAM/PROJECT	LOCATION	TOTAL COST	DATE	COMPLETION	% OF	TOTAL COST	EXTENSION	REMARKS
				STARTED	DATE	OMPLETIO	INCURRED TO DATE	IF ANY	
	SOCIAL DEVELOPMENT								
	(Pls. list down specific project)			haterian ben dan frankside yakun bela memberia pen	eretement elle eventenne å erljetette alvaj vorma				
	NONE								
	TOTAL SOCIAL DEVELOPMENT						•		
	ECONOMIC DEVELOPMENT								
	(Pls. list down specific project)						***************************************		
1	Construction of Multi-Purpose Building @ Halapitan (CY 2020)	Brgy. Halapitan, SF	98,822.50		nere (nere gerek) er for ten en Albade gerek unt gub	100%	98,720.00		Completed
2	Construction of New Public Market Road (CY 2020)	Brgy. Halapitan, SF	509,253.63	05/26/21	12/31/21	100%	_		Completed
3	Widening & Rehab. of Namnam (portion)- Magkalungay-Kawayan-Candelaria- Nala, HalPalayang Bayan,Nacabuklad Road (CY 2021)	Brgy. Namnam, Magkalungay, Kawayan, Candelaria, Halapitan, Nakabuklad, SF	544,900.00	05/26/21	12/31/21	80%	69,760.00	,	On-going
4	Rehab. of Bulalang Local Road, Malicapan- Poblacion (CY 2021)	Brgy. Bulalang	178,304.57	03/11/21	07/03/21	45%	29,700.00		On-going
5	Rehab. of Housing Project Water System (Beverly Hills, Lit. Baguio, Kibongkog & Iglugsad) (CY 2021)	Brgy. Little Baguio, Kibongcog, & Iglugsad, SF	67,622.00	11/22/21	02/07/22	100%	-		Completed

FDP Form 7 - 20% Component of the IRA Utilization

					TARGET	PR	DJECT STATUS	NO. OF	
	PROGRAM/PROJECT	LOCATION	TOTAL COST	DATE	COMPLETION	% OF	TOTAL COST	EXTENSION	REMARKS
\vdash	T			STARTED	DATE	OMPLETIO	INCURRED TO DATE	IF ANY	
6	Const. of Circumferential Road, Tourism Site, Salolong, Sac. Valley (CY 2021)	Brgy. Sacramento Valley, SF	553,882.85	10/11/21	12/14/21	100%	551,775.94		Completed
7	Const. of 5 units Brgy. Multi-Purpose Hall, 1.5/Barangay at Brgys. Bonacao, Bulalang, Dao, San Jose & Sto. Domingo (CY 2021)	Brgy. Bonacao, Bulalang, Dao, San Jose & Sto. Domingo, SF	8,000,000.00				-		For Implementation
8	Rehab. of 3 units Potable Water System, 1.5M/Barangay at Brgys. Durian, Mabuhay & Palacpacan (CY 2021)	Brgy. Durian, Mabuhay, & Palacpacan, SF	4,500,000.00	03/23/22	09/18/22	100%	4,399,849.64	ÿ	On-going
9	Const. of Balao-Malungon Farm to Market Road, Kalagangan (CY 2021)	Brgy. Kalagangan, SF	863,523.00	05/04/22	08/22/22	75%	32,250.00		On-going
10	Rehabilitation of Candelaria Local Road (CY 2021)	Brgy. Candelaria, SF	312,680.00	01/07/21	01/12/22	100%	312,300.00		Completed
11	Const. of Municipal Slaughter with Complete Facilities & Amenities, Hal. (CY 2021)	Brgy. Halapitan, SF	216,612.00	09/13/21	02/21/21	100%	215,620.00		Completed
12	Concreting of Commercial Center Ground- Sitio Malantao, Halapitan (CY 2021)	Brgy. Halapitan, SF	3,000,000.00	01/17/22	05/30/22	100%	2,992,683.96		Completed
13	Construction of Box Culvert, Purok 1, Bonacao (CY 2021)	Brgy. Bonacao, SF	1,200,000.00	01/12/22	03/12/22	100%	1,118,907.45		Completed
14	Purchase of Lot for Evacuation Center,Bonacao (CY 2021)	Brgy. Bonacao, SF	300,000.00			100%	300,000.00		Completed

FDP Form 7 - 20% Component of the IRA Utilization

		LOCATION TO			TARGET	PROJECT STATUS		NO. OF	
	PROGRAM/PROJECT		TOTAL COST	DATE	COMPLETION	% OF	TOTAL COST	EXTENSION	REMARKS
_	To			STARTED	DATE	OMPLETIO	INCURRED TO DATE	IF ANY	
15	Const. of Multi-Purpose Building @ Halapitan, Phase 2 (CY 2021)	Brgy. Halapitan, SF	114,723.78	01/05/22	06/22/22	100%	114,070.00		Completed
	TOTAL ECONOMIC DEVELOPMENT		20,460,324.33				10,235,636.99		
	ENVIRONMENTAL MANAGEMENT						,		
	(Pls. list down specific project)								
1	D' (D)	Brgy. Palacpacan, SF	255,047.00	10/11/21	05/04/22	100%	254,945.00		Completed
2	INCHAD. UL SALIIALVI ABOUR TAL IL Y ZUZ L	Brgy. Halapitan, SF	215,792.81	10/11/22	12/30/21	100%	214,403.31	8	Completed
	TOTAL ENVIRONMENTAL MANAGEMENT		470,839.81				469,348.31		
	GRAND TOTAL		20,931,164.14				10,704,985.30		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this documents.

MERLINDA T. ROMERO Municipal Budget Officer

SENVED

Received by: MPTO SAN FERNANDO, BLK. Name (1-Cort 1/2) Data (2) 25 Time (2) DILG BUKIDNON
MUNICIPALITY OF SAN FERNANDO
OFFICE OF THE MUNICIPAL LOCAL
GOVERNMENT OPERATIONS OFFICER

RECEIVED

DATE: JAN 2 0 2023

TIME: 1:20

Page 3 of 3

ROGELIO YEKE

Municipal Mayor

UNICIPAL ENGINEERS OFFICE SAM FERNANDO BUKIDNON

RECEIVED

BY: 5- Chal. 2000 DATE: 01 20 70,