

**UTILIZATION OF THE 20% COMPONENT OF THE IRA UTILIZATION  
CONTINUING-CY 2022  
for the 2ND QUARTER, CY 2022**

**MUNICIPALITY: SAN FERNANDO, BUKIDNON**

PROGRAM/PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSION IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
<b>SOCIAL DEVELOPMENT</b>								
(Pls. list down specific project)								
1	Widening & Rehab. of Namnam (portion)- Magkalungay-Kawayan-Candelaria-Nala, Hal.-Palayang Bayan, Nacabuklad Road	Brgy. Namnam, Magkalungay, Kawayanm Candelaria, Nacabuklad, SF	544,900.00	5/26/2021	12/31/2021	80%	-	On-going
2	Rehab. of Bulalang Local Road, Malicapan-Poblacion	Brgy. Bulalang	178,304.57	3/11/2021	7/3/2021	45%	29,700.00	On-going
3	Rehab. of Housing Project Water System (Beverly Hills, Lit. Baguio, Kibongkog & Iglugsad)	Brgy. Little Baguio, Kibongcog, & Iglugsad, SF	67,622.00	11/22/2021	2/7/2022	95%	-	On-going
4	Const. of Local Road (BUKSU Site to Purok 10, Hal.)	Brgy. Halapitan, SF	3,000,000.00					For Implementation

5	Const. of Circumferential Road, Tourism Site, Salolong, Sac. Valley	Brgy. Sacramento Valley, SF	553,882.85	10/11/2021	12/14/2021	100%	-	Completed
6	Const. of 5 units Brgy. Multi-Purpose Hall, 1.5/Barangay at Brgys. Bonacao, Bulalang, Dao, San Jose & Sto. Domingo	Brgy. Bonacao, Bulalang, Dao, San Jose & Sto. Domingo, SF	8,000,000.00					For Implementation
7	Rehab. of 3 units Potable Water System, 1.5M/Barangay at Brgys. Durian, Mabuhay & Palacpacan	Brgy. Durian, Kibongcog, & Palacpacan, SF	4,500,000.00	3/23/2022		68%	2,896,794.95	On-going
8	Const. of Balao-Malungon Farm to Market Road, Kalagangan	Brgy. Kalagangan, SF	863,523.00			35%		On-going
9	Rehabilitation of Candelaria Local Road	Brgy. Candelaria, SF	312,680.00	1/7/2021	1/12/2022	100%	292,390.00	Completed
10	Purchase of Lot for Evacuation Center, Bonacao	Brgy. Bonacao, SF	300,000.00					For Implementation
11	Const. of Multi-Purpose Building @ Halapitan, Phase 2	Brgy. Halapitan, SF	114,723.78	1/5/2022	6/22/2022	99%	114,070.00	On-going
12	Rehab. of Malantao Resettlement Water System (Installation of Pipes & Tap Stand), Hal.	Brgy. Halapitan	16.00	7/19/2021	8/20/2021	100%		Completed/ Re-aligned



13	Installation of Electrical Secondary Lines/ Posts for Housing Sites (Beverly hills, Lit. Baguio, Kibongkog & Iglugsad)	Brgy. Little Baguio, Kibongkog, & Iglugsad, SF	10,080.00	11/15/2021	2/7/2022	100%			Completed/ Re-aligned
14	Rehab. of San Fernando Water System(Expansion of Distribution Lines), Pob, Hal.	Brgy. Halapitan, SF	2,690.50	11/5/2021	12/31/2021	100%			Completed/ Re-aligned
15	Concreting of 12 units Local FMR, 1.5M/Brgy. at Brgys. Cabuling, Cayaga, Iglugsad, Kawayan, Kibongkog, Lit. Bag., Magkingy., Mal., Matupe, Namnam, Sac Val & Tugop	Brgys. Cabuling, Cayaga, Iglugsad, Kawayan, Kibongkog, Lit. Bag., Magkingy., Mal., Matupe, Namnam, Kibongkog, & Tugop, SF	4,151.77	2/4/2021	12/11/2021	100%			Completed/ Re-aligned
16	Rehabilitation of Evacuation Center, Nacabuklad	Brgy. Nacabuklad, SF	1,139.45	3/8/2021	10/27/2021	100%			Completed/ Re-aligned
17	Rehabilitation of Purok-11, Nala, Halapitan Local Road	Brgy. Puroktle Nala, Kibongkog, & Road, SF	3,297.16	7/15/2021	10/27/2021	100%			Completed/ Re-aligned
<b>TOTAL SOCIAL DEVELOPMENT</b>			<b>18,435,636.20</b>				<b>3,332,954.95</b>		
<b>ECONOMIC DEVELOPMENT</b>									
(Pls. list down specific project)									

1	Construction of Multi-Purpose Building@ Halapitan	Brgy. Halapitan, SF	98,822.50	9/1/2020	2/15/2021	100%	98,720.00	Completed
2	Road Concreting to New Public Terminal, Halapitan	Brgy. Halapitan, SF	1,632,751.00					For implementation
3	Construction of New Public Market Road	SF	509,253.63	5/26/2021	12/31/2021	65%	-	On-going
4	Const. of Municipal Slaughter with Complete Facilities & Amenities, Hal.	Brgy. Halapitan, SF	216,612.00	9/13/2021	2/21/2021	90%	215,620.00	On-going
5	Concreting of Commercial Center Ground-Sitio Malantao, Halapitan	Brgy. Halapitan, SF	3,000,000.00			100%	2,419,804.89	Completed
6	Construction of Box Culvert, Purok 1, Bonacao	Brgy. Bonacao, SF	1,200,000.00	1/12/2022	3/12/2022	100%	1,118,907.45	Completed
7	Const. of Tourism & Entrepreneurial Dev't Projects	SF	9,828.40					Completed/ Re-aligned
8	Const. of Multi-Purpose Drying Pavement (Mabuhay, Lit. Baguio & Linabasan, Kalagangan) BUB Equity	Brgy. Mabuhay, Little Baguio, Kibongcog, Kalagangan, SF	1,921.00					Completed/ Re-aligned
9	BUB-LGU Equity, Corn Program Hammer Mill	SF	50,000.00					Re-aligned
10	Const. of Multi-Purpose Drying Pavement (Beverly Hills, Lit. Baguio)	Brgy. Little Baguio, SF	912.00	10/5/2021	6/15/2021	100%		Completed/ Re-aligned
11	Concreting of Eco-Adventure Park Road, Hal.	Brgy. Halapitan, SF	2,049.91	8/7/2021	8/18/2021	100%		Completed/ Re-aligned
<b>TOTAL ECONOMIC DEVELOPMENT</b>			<b>6,657,439.13</b>				<b>3,853,052.34</b>	




ENVIRONMENTAL MANAGEMENT									
(Pls. list down specific project)									
1	Matimbus Bridge Slope Protection & Flow Diversion, Palacpacan	Brgy. Palacpacan, SF	255,047.00	10/11/2021	5/4/2022	45%	157,290.00		On-going
2	Rehab. of Sanitary Landfill, Hal.	Brgy. Halapitan, SF	215,792.81	10/11/2022	12/30/2021	100%	214,403.31		Completed
<b>TOTAL ENVIRONMENTAL MANAGEMENT</b>			<b>470,839.81</b>				<b>371,693.31</b>		
<b>GRAND TOTAL</b>			<b>25,563,915.14</b>				<b>7,557,700.60</b>		


We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this documents.

  
**MERLINDA T. ROMERO**  
Municipal Budget Officer

  
**ROGELIO C. YEKE**  
Municipal Mayor



**COMMISSION ON AGENCIES RECEIVED**  
 08/09/22

 08.09.22  
