

**UTILIZATION OF THE 20% COMPONENT OF THE IRA UTILIZATION
CONTINUING-CY 2021
for the 2nd QUARTER, CY 2021**

MUNICIPALITY: SAN FERNANDO, BUKIDNON

PROGRAM/PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSION IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
SOCIAL DEVELOPMENT								
(Pls. list down specific project)								
1 BUB PRAP Projects-LGU Equity (2014)		310,952.25	2014					For Implementation
2 Barangay Road Concreting , 0.225m x 5m x 150 l.m in each of the 24 Barangays (CY 2020)	24brgy	7,652,122.62	05/12/20	03/04/20	100%	7,568,526.52		Complete
3 Construction Multi-Purpose Building (CY 2020)	Brgy. Halapitan	422,427.50	Not yet started			323,605.00		On-going
TOTAL SOCIAL DEVELOPMENT		8,385,502.37				7,892,131.52		
ECONOMIC DEVELOPMENT								
(Pls. list down specific project)								
1 Construction of Tourism and Entrepreneurial Development Projects (2016)	Brgy. Halapitan	260,269.93	06/08/20	09/10/20		250,441.53		Completed
2 Construction of Multi-Purpose Drying Pavement (Mabuhay, Lit. baguio & Linabasan, Kalagangan) BUB Equity (2016)	Brgy. Mabuhay, Lit. Baguio, & Linabasan Kalagangan	272,352.48	01/15/18	09/04/18	100%			On-going

3	BUB LGU Equity Corn Program Hamer Mill (2017)		50,000.00	01/15/18	09/04/18				On-going
4	Rehabilitation of local Roads- Rodano st., Rizal st., Damsco st., Magsaysay st., Gomez st., and Quezon st. (CY 2019)	Brgy. Halapitan	217,707.50	05/08/19	02/24/20				On-going
5	Local Economic Development- Construction of New Public Cemenry (CY 2020)	Brgy. Halapitan	547,336.95	06/04/20	12/31/20	90%	488,000.00		On-going
6	Road Concreting to New Public Terminal (CY 2020)	Brgy. Halapitan	1,632,751.00	Not yet started					for Implementation
7	Construction of New Public Market Road (CY 2020)	Brgy. Halapitan	1,206,261.63	Not yet started					for Implementation
	TOTAL ECONOMIC DEVELOPMENT		4,186,679.49				738,441.53		
	GRAND TOTAL		12,572,181.86				8,630,573.05		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information this documents.

MERLINDA T. ROMERO
Municipal Budget Officer

LEVI C. EDMA
Municipal Mayor