

**UTILIZATION OF THE 20% COMPONENT OF THE IRA UTILIZATION  
CONTINUING-CY 2021  
for the 3rd QUARTER, CY 2021**

**MUNICIPALITY: SAN FERNANDO, BUKIDNON**

PROGRAM/PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		NO. OF EXTENSION IF ANY	REMARKS
					% OF COMPLETION	TOTAL COST INCURRED TO DATE		
<b>SOCIAL DEVELOPMENT</b>								
(Pls. list down specific project)								
1	Barangay Road Concreting , 0.225m x 5m x 150 l.m in each of the 24 Barangays (CY 2020)	24brgy	7,568,526.52	05/12/20	03/04/20	100%	7,568,526.52	Completed
2	Construction Multi-Purpose Building (CY 2020)	Brgy. Halapitan	422,427.50	02/19/21	04/20/21	100%	323,605.00	Completed
<b>TOTAL SOCIAL DEVELOPMENT</b>			<b>7,990,954.02</b>				<b>7,892,131.52</b>	
<b>ECONOMIC DEVELOPMENT</b>								
(Pls. list down specific project)								
1	Construction of Tourism and Entrepreneurial Development Projects (2016)	Brgy. Halapitan	260,269.93	06/08/20	09/10/20	100%	250,441.53	Completed
2	Construction of Multi-Purpose Drying Pavement (Mabuhay, Lit. baguio & Linabasan, Kalagangan) BUB Equity (2016)	Brgy. Mabuhay, Lit. Baguio, & Linabasan Kalagangan	272,352.48	01/15/18	09/04/18	100%	270,431.48	Completed

3	BUB LGU Equity Corn Program Hamer Mill (2017)		50,000.00	01/15/18	09/04/18				Completed
4	Local Economic Development- Construction of New Public Cemenry (CY 2020)	Brgy. Halapitan	532,850.00	06/04/20	06/31/21	100%	532,850.00		Completed
5	Road Concreting to New Public Terminal (CY 2020)	Brgy. Halapitan	1,632,751.00	Not yet started					for Implementation
6	Construction of New Public Market Road (CY 2020)	Brgy. Halapitan	1,206,261.63	09/01/21	12/31/21	15%	29,920.00		on-going
	<b>TOTAL ECONOMIC DEVELOPMENT</b>		<b>3,954,485.04</b>				<b>1,083,643.01</b>		
	<b>GRAND TOTAL</b>		<b>11,945,439.06</b>			<b>75%</b>	<b>8,975,774.53</b>		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information this documents.

**MERLINDA T. ROMERO**  
Municipal Budget Officer

**LEVI C. EDMA**  
Municipal Mayor