

1	Construction of Tourism and Entrepreneurial Development Projects (2016)	Brgy. Halapitan	260,269.93	Not yet started					On-going
2	Construction of Multi-Purpose Drying Pavement (Mabuhay, Lit. baguio & Linabasan, Kalagangan) BUB Equity (2016)	Brgy. Mabuhay, Lit. Baguio, & Linabasan Kalagangan	272,352.48	Not yet started					On-going
3	BUB LGU Equity Corn Program Hamer Mill (2017)		50,000.00	Not yet started					On-going
4	Construction of Enterpreneurial Building-Tourism Site (CY 2019)	Brgy. Sac Valley	281,191.94	Not yet started					On-going
5	Rehabilitation of local Roads- Rodano st., Rizal st., Damsco st., Magsaysay st., Gomez st., and Quezon st. (CY 2019)	Brgy. Halapitan	217,707.50	Not yet started					On-going
6	Local Economic Development Project- Construction of Public Cemetery @ Malantao, Halapitan (CY 2019)	Brgy. Halapitan	11,993.00	Not yet started					On-going
7	Construction of Malantao to New Public Terminal Road Additional (CY 2019)	Brgy. Halapitan	261,544.21	Not yet started					On-going
8	Local Economic Development- Construction of New Public Cemenry (CY 2020)	Brgy. Halapitan	547,336.95	06/04/20	12/31/20	90%	213,850.00		On-going
9	Road Concreting to New Public Terminal (CY 2020)	Brgy. Halapitan	1,632,751.00	Not yet started					for Implementation
10	Construction of New Public Market Road (CY 2020)	Brgy. Halapitan	1,206,261.63	Not yet started					for Implementation
	TOTAL ECONOMIC DEVELOPMENT		4,741,408.64				213,850.00		
	ENVIRONMENTAL MANAGEMENT								
	(Pls. list down specific project)								

1	Construction of Sanitary Landfill @ Nacabuklad (CY 2019)	Brgy. Halapitan	1,948.19	Not yet started					On-going
2	Solidwaste Management Program Purchase of Residual Shredder (CY 2019)	-	124,560.00	Not yet started					On-going
3	Construction of Drainage System at New Public Terminal (CY 2019)	Brgy. Halapitan	146,567.00	Not yet started					Re-align
	TOTAL ENVIRONMENTAL MANAGEMENT		273,075.19					-	
	GRAND TOTAL		13,605,163.55					5,066,181.20	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information this documents.

MERLINDA T. ROMERO
Municipal Budget Officer

LEVI C. EDMA
Municipal Mayor