

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER , CY 2021**

MUNICIPALITY OF SAN FERNANDO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
PROVINCIAL FUND								
1.Const. of Public Terminal	Halapitan, San Fernando	10,000,000.00	21/05/2021		30%	2,857,663.13		
2.Const. of Food Court	Halapitan, San Fernando	5,000,000.00	21/05/2021		75%	3,617,155.95		
3.Const. of Farm to Market Road	Halapitan, San Fernando	10,000,000.00	21/05/2021		50%	5,312,870.08		
4.FA to Barangay	San Fernando	18,000,000.00	21/05/2021		16%	3,051,626.76		
5.Drugs and Medicine	San Fernando	5,000,000.00	22/09/2021		100%	4,994,285.00		
ASSISTANCE TO MUNICIPALITIES PROJECTS								
1. Potable Water System	LITTLE BAGUIO, SF, BUK.	11,555,000.00	16/10/2020	30/04/2021	90%	10,971,753.22		
SALINTUBIG PROJECTS								
1. POTABLE WATER SYSTEM	LITTLE BAGUIO, SF, BUK.	11,824,122.00	22/09/2020		90%	11,210,638.95		
DA REGION-10								
1. Integrated Food Community Prod	San Fernando, Bukidnon	3,600,000.00	26/07/2016	31/12/2018	25%	782,527.67		
2. Establishment of Organic Fertilizer	San Fernando, Bukidnon	235,300.00	30/07/2017	30/06/2018	100%	235,300.00		

3. SALT	San Fernando, Bukidnon	500,000.00	27/10/2017	31/07/2018	100%	500,000.00		
4. FITS CENTER ESTABLISHMENT	San Fernando, Bukidnon	100,000.00	28/02/2018	31/12/2018	42%	42,970.00		
DENR-NGP								
1. National Greening Program	San Fernando, Bukidnon	202,500.00	24/06/2021	24/06/2022	100%	189,843.14		
DOH								
1. SRA and Hazard Pay	San Fernando, Bukidnon	45,226.98	15/12/2021		0%	-		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this documents.

MERLINDA T. ROMERO

Municipal Budget Officer

MELODY S. GONZAGA

Municipal Accountant

LEVI C. EDMA

Municipal Mayor