

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 1st QUARTER , CY 2021**

**MUNICIPALITY OF SAN FERNANDO**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>ASSISTANCE TO MUNICIPALITIES PROJECTS</b>								
1. Potable Water System	LITTLE BAGUIO, SF, BUK.	11,555,000.00	16/10/2020	30/04/2021	40%	-		
<b>SALINTUBIG PROJECTS</b>								
1. POTABLE WATER SYSTEM	LITTLE BAGUIO, SF, BUK.	11,824,122.00	22/09/2020		0%	-		
<b>PCF PROJECTS</b>								
1. PURCHASE OF FREEZER VAN	SAN FERNANDO, BUKIDNO	2,300,000.00	31/01/2020	30/06/2020	0%	-		
<b>DA REGION-10</b>								
1. Integrated Food Community Prod	San Fernando, Bukidnon	3,600,000.00	26/07/2016	31/12/2018	25%	782,527.67		
2. Establishment of Organic Fertilizer	San Fernando, Bukidnon	235,300.00	30/07/2017	30/06/2018	65%	150,214.86		
3. SALT	San Fernando, Bukidnon	500,000.00	27/10/2017	31/07/2018	100%	459,308.00		
4. FITS CENTER ESTABLISHMENT	San Fernando, Bukidnon	100,000.00	28/02/2018	31/12/2018	0%	-		
5. Promotion and Development of Organic products	San Fernando, Bukidnon	720,000.00			95%	650,588.38		

6. Expanded Organic Fertilizer	San Fernando, Bukidnon	1,588,000.00	29/06/2018		35%	487,500.00		
<b>DENR-NGP</b>								
1. National Greening Program	San Fernando, Bukidnon	688,500.00	23/09/2020	23/03/2021	90%	607,329.46		
<b>DOH</b>								
1. SRA and Hazard Pay	San Fernando, Bukidnon	1,808,545.45	01/02/2021		0%	-		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this documents.

**MERLINDA T. ROMERO**  
*Municipal Budget Officer*

**MELODY S. GONZAGA**  
*Municipal Accountant*

**LEVI C. EDMA**  
*Municipal Mayor*